GOKUL ENTERPRISES

GROUND WATER CONSULTANTS

No. 570/2, 2nd block , 7th Main, 80 feet Road, Subbannapalya, Banaswadi,
Bengaluru – 560 043 Mobile: 96633 75929

Report No :
NAME OF CLIENT: THE EXECUTIVE ENGINEER
BBMP Yelahanka
Byatarayanapura Division

YIELD TEST REPORT

Ward No : 8
Maruthi Layout, (Lottegollahali)
17th cross,
Bore well drilled on dated 27/09/2013

Depth of well	**300 mtr**
Casing pipe MS	**40 mtr**
PVC Pipe 10"	**-**
Aquifer Zones	**A 160 – 180 mtr**
	B 260- 270 mtr
Yield (Airline method)	**1300 G p H (6500 L p H)**

Location shown to: The AEE

AE-08

R. Kannabiran

KANNABIRAN . R. M.Sc

(Hydro Geologist)

GOKUL ENTERPRISES

GROUND WATER CONSULTANTS

No. 570/2, 2nd Block, 7th Main, 80 Feet Road, Subbannapalya, Banaswadi, Bengaluru - 560 043.

Mobile : 96633 75929

Report No. : 07/MJ/0913

NAME OF CLIENT : The Executive Engineer

Sir/Madam, BBMP Yelahanka

1. Geological Investigation Date : 20/09/13
   (a) Location [Survey No. Village, Area etc.] Ward No. 8 Maruthi Layout (Kotte gollahalli) 17th Cross
   (b) district
2. Purpose of Borewell : Drining / ~~Irrigation~~ / ~~Industry~~ etc., Supply
3. Well Inventory Study within 250 m : Good
4. Re-charge Conditions : Moderate

Ground water - Technical Details

1. Area Investigation Slopes Towards : North
2. Topology : Plain / ~~Uneven~~ / ~~Undulated~~
3. Soil Texture : Brown & Sandy
4. Lithology / Geology of area : Gneissic Granite
5. VES Details If geo-physical data — NA —
6. Location is : Feasible / ~~Not feasible~~
7. Dia of Borewell : 6½"
8. Depth Recommended : 300 M
9. Casing Pipe required : 40 M
10. Method of Installation : —
11. PVC outer casing [if reqd] : as required
12. Aquifer Zones : (a) 160 - 170 M
    (b) 250 - 260 M
13. Yield estimated (approx) : About 1000 Gph. [5000 Lph]
14. Location shown to : The party

AE - or ಸಹಾಯಕ ಇಂಜಿನಿಯರ್

R. Kannabiran

(KANNABIRAN .R. M.Sc.)
(Geologist)